

DAVAO INTEGRATED DEVELOPMENT PROGRAM
 INTEGRATED FOOD SECURITY PROGRAM
 LOCALLY FUNDED PROJECTS
 CY 2011 - CY 2014
 (As of December 31, 2014)

STATUS OF PROJECT IMPLEMENTATION

Implementing LGU	Name of Project	Location	Department of Agriculture Approved Budget Allocation (in P'000)	LGU Counterpart (in P'000)	Total Budget (in P'000)	Accomplishment (ROAD)			Accomplishment (BRIDGE)			Remarks	no. of farmer beneficiaries
						Target (kms)	Accomplished Actual (kms)	% Accomplished	Target (Im)	Accomplished Actual (Im)	% Accomplished		
CY 2011													
Davao del Norte	Improvement of Purok 5 New Casay Road-Purok 10 Dujali-Pawas Road	B.E. Dujali, Dist. 2, Davao del Norte	5,300.00	1,325.00	6,625.00	2.18	2.18	100.00%				completed by admin.	300
Tagum City	Asphalting of Cuambogan Road	Brgy. Cuambogan, Dist. 1, Davao del Norte	700.00	175.00	875.00	0.20	0.20	100.00%				completed by admin.	113
	Asphalting of Buli-Cogon Road	Brgy. New Visayan Village, Tagum City, Dist. 1, Davao del Norte	700.00	175.00	875.00	0.20	0.20	100.00%				completed by admin.	130
	Asphalting of Barangay Apokon Road	Brgy. Apokon, Tagum City, Dist. 1, Davao del Norte	1,000.00	250.00	1,250.00	0.35	0.35	100.00%				completed by admin.	111
Panabo City	Continued Concreting of Little Panay - Katipunan Road (Phase-I)	Brgy. Little Panay,, Dist. 2, Davao del Norte	2,400.00	600.00	3,000.00	0.30	0.30	100.00%				completed by contract	153
IGaCoS	Continued Concreting of NHJ-Sitio Tadtad-Bandera Road Section (Phase-I)	Brgy. Bandera, , Dist. 2, Davao del Norte	2,400.00	600.00	3,000.00	0.20	0.20	100.00%				completed by contract	289
Davao del Sur	Rehabilitation/ Road widening of Ihan - Kimlawis Road	Brgy. Ihan/Kimlawis, Kiblawan, Dist. 2,	3,000.00	750.00	3,750.00	0.40	0.400	100.00%				completed by contract	1200
	Concreting of San Miguel to Balnate Road	Bansalan/Magsaysay, Dist. 1, D	2,300.00	575.00	2,875.00	0.44	0.44	100.00%				completed by contract	912
Digos City	Improvement/Concreting of Marawer-Bacoco Road	Brgy. Kapatagan, Dist. 1, Davao del Sur	2,400.00	600.00	3,000.00	0.16	0.160	100.00%				completed by contract	350
Davao Oriental	Rehabilitation/Improvement of Aragon Road	Cateel, Dist. 1,	5,300.00	1,325.00	6,625.00	0.43	0.43	100.00%				completed by contract	200
Mati City,	Rehab./Improvement of Ligaran Road Section	Brgy. Don Salvador Lopez, Dist. 2, Davao Oriental	2,400.00	600.00	3,000.00	1.90	1.90	100.00%				completed by admin.	165
Compostela Valley	Road widening, gravelling of Junction Pangutusan - Ateneo, Basak Road	Brgy. Pangutusan, Nabunturan, Dist. 1,	2,193.37	548.34	2,741.710	1.80	1.80	100.00%				completed by admin.	70
Davao City	Road concreting with culvert of Mamaon - Mamaon Proper Road	Brgy. Sibulan, Toril, Dist. 3,	5,300.00	1,325.00	6,625.00	0.60	0.27	45.00%				temporarily suspended	300
Compostela Valley	Rehabilitation of bridge component of Pangutusan- Ateneo, Basak Road	Brgy. Pangutusan, Nabunturan, Dist. 1,	3,106.63	776.66	3,883.290				21	21	100.00%	completed by admin.	
SUBTOTAL (CY 2011) WITH LGU COUNTERPART			38,500.00	7,950.00	48,125.00	9.16	8.83	96.40%	21	21	100.00%		4,293
CY 2012													
Davao del Norte	Rehab./Improvement of Purok 5 RJS to Purok 6 New Casay Road Section	Brgy. Cabay-angan, B.E. Dujali, Dist 1,	8,000.00	2,000.00	10,000.00	1.82	1.82	100.00%				completed by admin.	167
	Rehab./Improvement of Talisay to Purok 14, Sitio Dasing Road Section	Brgy. Mesaoy, New Corella, Dist 1, Davao del Norte	3,800.00	950.00	4,750.00	2.10	2.10	100.00%				completed by admin.	60
Tagum City	Asphalting of Brgy. La Filipina to Brgy. San Agustin Road Section	Dist 1, Davao del Norte	1,250.00	312.50	1,562.50	0.35	0.35	100.00%				completed by admin.	40
	Concreting of Lower La Union to Brgy. San Miguel	Tagum City, Dist 1, Davao del Norte	1,250.00	312.50	1,562.50	0.30	0.30	100.00%				completed by admin.	13

	Concreting of Balabag Road Section	Brgy. Balabag, Digos City, Dist. 1, Davao del Sur	800.00	200.00	1,000.00	0.12000	0.12000	100.00%			completed by contract	140
Davao Oriental	Concreting of NHJ-San Isidro-Mikit Road Section	Brgy. San Isidro, Baganga, Dist. 1, Davao Oriental	8,000.00	2,000.00	10,000.00	0.80000	0.80000	100.00%			completed by contract	150
	Concreting of NHJ-Lucatan Road Section	Tarragona, Dist. 1,	4,590.00	1,147.50	5,737.50	0.40000	0.40000	100.00%			completed by contract	127
Mati City	Concreting/Rehabilitation of Baso Road Section	Brgy. Badas, Dist. 2, Davao Oriental	5,530.00	1,382.50	6,912.50	1.19500	1.19500	100.00%			completed by contract	285
Compostela Valley	Rehab. P-8 Magading -Banagbanag Road Section	Nabunturan, Dist. 1,	3,734.50	962.50	4,697.00	1.50000	1.50000	100.00%			completed by contract	403
	Rehab. New Asturias – Magangit - Taglawig Road Section	Maco, Dist. 2, Compostela Valley	8,855.50	2,710.00	11,565.50	3.08000	3.08000	100.00%			completed by contract	162
Davao City	Gravelling of Road from Sitio Panginuan, Purok Bato, Brgy. Lumiad to Sitio Napu Road Section	Brgy. Lumiad, Paquibato, Dist. 2,	9,212.40	2,303.10	11,515.50	1.73000	1.73000	100.00%			completed by contract	200
	Concreting of Road from Crossing Sitio Palangag, Brgy. Lumiad to Sitio Napu Road Section	Brgy. Lumiad, Paquibato, Dist. 2, Davao City	3,377.60	844.40	4,222.00	0.63000	0.00000	0.00%			For implementation by contract	200
SUBTOTAL (CY 2013) WITH LGU COUNTERPART CY 2014			90,600.00	23,262.00	113,862.00	19.83607	19.20607	96.82%				3,940.00
Davao del Norte	Concreting of Purok Narafil to Purok Daisy Road Section	Brgy. Nagupising, B.E. Dujali, District II, Dvo. Del Norte	6,000.00	1,500.00	7,500.00	0.80	0.06	7.87%			on-going by admin.	50
Tagum City	Road concreting of Purok 1-Purok 2 Farm to Market Road section	Purok 1 to purok 2,Brgy. Liboganon, Tagum City, Dist.1, Dvo. Del Norte	3,000.00	750.00	3,750.00	0.35	0.14	40.00%			on-going by admin.	20
Panabo City	Concreting of Little Panay to Maduao Road Section	Brgy. Little Panay, Panabo City, 2nd District, Dvo. Del Norte	3,000.00	750.00	3,750.00	0.30	0.30	99.00%			on-going by contract.	576
IGaCoS	Concreting of Mambago A to Mambago B Road Section	Brgy. Mambago, Babak District	3,000.00	750.00	3,750.00	0.31	0.00	0.00%			for implementation by contract.	152
Davao del Sur	Concreting of Brgy. San Agustin Road	Brgy. San Agustin, Sta. Maria, Dist. 2, Dvo. Del Sur	6,000.00	1,500.00	7,500.00	0.55	0.00	0.00%			for implementation by admin.	84
Digos City	Concreting of Barangay Goma Road Section (Phase-II)	Brgy. Goma, Digos City, 1st District, Davao del Sur	3,000.00	750.00	3,750.00	0.364	0.00	0.00%			for implementation by contract.	84
Davao Oriental	Concreting of NHJTaytayan to Bayong(Tawid) Road Section (Phase-II)	Brgy. Taytayan, Cateel, Dist.1, Dvo. Oriental	6,000.00	1,500.00	7,500.00	0.50	0.05	10.00%			on-going by contract.	170
Mati City	Concreting of Dalagit Road Section	Sitio Cabubuanan, Brgy. Don Martin Marundan,Mati City, 1st District, Dvo. Oriental	3,000.00	750.00	3,750.00	0.32	0.16	51.00%			on-going by contract.	96
ComVal Province	Concreting of Purok 17 Road Section	Brgy. Mainit, Nabunturan, ComVal Province	6,000.00	1,500.00	7,500.00	0.55	0.00	0.00%			for implementation by contract.	54
Davao City	Concreting of Farm to Market Road at Barangay Manambulan Tugbok District, Davao City	Toril District, Dist 3, Davao City	6,000.00	1,500.00	7,500.00	0.60	0.00	0.00%			for implementation by contract.	134
SUBTOTAL (CY 2014) WITH LGU COUNTERPART			45,000.00	11,250.00	56,250.00	4.644	0.713	15.36%				1,420.00
TOTAL (CY 2011-2014)			257,500.00	63,312.00	322,487.00	53.83	48.93	91%	21.00	21.00	100%	12,477.00